

FINAL SHIPMENT INSPECTION REPORT (COA)

Global Quality Assurance Division | Supplier: MYLUX Appliance Industrial (Ningbo Factory)

Report No:	ML-20261004-F01	Inspection Date:	2026-10-04
Supplier / Factory:	MYLUX Appliance Industrial (Ningbo)	Inspection Spec:	QA-23-109-012 ver.01
Product Name:	High-Speed Vacuum Blender	Sampling Standard:	ISO 2859-1 Level II Normal Single
Model Code:	BL-D01 / BL-D01EWH (Y-938)	Order / Lot Qty:	1,000 PCS
Lot Number:	LOT-20261004-ML01	Sample Inspected:	80 PCS (Ac=0, Re=1 / Ac=2, Re=3)

AQL Defect Classification	AQL Level	Allowed (Ac)	Reject (Re)	Defects Found	Judgement
Critical Defects (Safety/Fire/Shock)	0.0	0	1	0	ACCEPT
Major Defects (Function/Performance)	1.0	2	3	0	ACCEPT
Minor Defects (Cosmetic/Packaging)	4.0	7	8	1 (Fine Scratch on Outer Carton)	ACCEPT

Measured Dimension & Performance Parameters (ISO 2859-1 Sample Test)

No			Unit	Nominal	LSL	USL	Measured Mean	Verdict
1	No-load Power	300.0 +- 50.0	W	300.0	250.0	350.0	292.5	OK
2	500mL Load Power	696.5 +- 56.5	W	696.5	640.0	753.0	672.4	OK
3	700mL Load Power	840.0 +- 60.0	W	840.0	780.0	900.0	801.2	OK
4	No-load Speed	20,900 +- 2,090	rpm	20900	18810	22990	20,950	OK
5	Noise Test @1m	Max 90.0	dB	75.0	0.0	90.0	77.3	OK
6	Jar Capacity 500mL	500.0 +- 25.0	mL	500.0	475.0	525.0	502.0	OK
7	Jar Capacity 700mL	700.0 +- 35.0	mL	700.0	665.0	735.0	704.5	OK
8	Button Operating Force	1.50 +- 0.80	kgf	1.50	0.70	2.30	1.42	OK
9	Lid Locking Force	2.25 +- 0.75	kgf.cm	2.25	1.50	3.00	2.30	OK
10	Lid Un-locking Force	1.25 +- 0.95	kgf.cm	1.25	0.30	2.20	1.35	OK
11	Power Cord Length	1,000 +- 50.0	mm	1000.0	950.0	1050.0	1,010.0	OK

Quality Verification & Certification: We hereby certify that the finished products specified above have undergone standard final inspection in strict compliance with ISO 2859-1 standards and internal drawing specifications. Final Factory Inspection Verdict: PASS (Shipment Approved)	QA Inspector Signature: Lin X. (Lead Inspector) Date: 2026-10-04 [MYLUX QA STAMP] PASSED & VERIFIED
---	---